

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGES

PAGE ONE OF

7

PROJECT: La Vista Civic Center Phase 2 APPLICATION NO

TO OWNER: City of La Vista
8116 Park View Blvd
La Vista, NE 68128

FROM Blade Masters Grounds Maint, Inc. VIA ARCHITECT: RDG Planning & Design
900 Farnam on the Mall
Omaha, NE 68102

CONTRACTOR: P.O. Box 167
Bennington, NE 68007

PERIOD TO: 8/21/2019

PROJECT NOS: 3001.477.01

CONTRACT DATE 7/18/2018

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM

- Net change by Change Orders
- CONTRACT SUM TO DATE (Line 1 ± 2)
- TOTAL COMPLETED & STORED TO DATE (Column G on G703)

5. RETAINAGE:

- 10 % of Completed Work (Column D + E on G703)
- % of Stored Material (Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE

- (Line 4 Less Line 5 Total)
- LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

Pending C.O #4 increases this to \$124,946.79	\$ 1,744,777.34
Pending C.O #4 increases this to \$1,869,724.13	\$ 96,881.79
Incorrect - see next page. should be: \$1,861,424.13	\$ 1,841,659.13
	\$ 1,889,974.03
	\$ 186,142.41
	\$ (-188,007.47)
	\$
	\$
	\$ 1,861,424.13
	\$ -186,142.41
	\$ 1,675,281.72
	\$ 1,366,398.64
	\$ 308,883.08
	\$ 195,272.41

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$15,000.00	\$0.00
Total approved this Month	\$81,881.79	\$0.00
TOTALS	\$96,881.79	\$0.00
NET CHANGES by Change Order	\$96,881.79	

AIA DOCUMENT G702 • APPLICATION AND CERTIFICATION FOR PAYMENT • 1992 EDITION • AIA • ©1992


Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20008-5282

CONTRACTOR: Blade Masters Grounds Maintenance, Inc.

By: [Signature] Date: 8/22/2019

State of: Nebraska County of: Douglas
Subscribed and sworn to before me this 22 day of August
Notary Public: Paula D. [Signature]
My Commission expires: 03-20-2023



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 308,883.08

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: [Signature] Date: 8/27/2019

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

O.K. to pay
6/28/2019
gmk for Calentine
16.72.0342.003

Consent Agenda 9/3/19

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

7

APPLICATION NO:

8/21/2019

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 3001.477.01

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G+C)	I BALANCE TO FINISH (C-G)	J RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	Mobilization, Bonding, Insurance	\$174,000.00	\$174,000.00		\$0.00	\$174,000.00	100%	\$0.00	(\$17,400.00)
2	Demolition and Removals	\$26,860.00	\$26,860.00		\$0.00	\$26,860.00	100%	\$0.00	(\$2,686.00)
3	Concrete Trail (10' x 6" thick) 23,770 sf @ 4.62 =	\$109,817.40	\$109,817.40		\$0.00	\$109,817.40	100%	\$0.00	(\$10,981.74)
4	Fire Lane	\$157,140.58	\$157,140.50		\$0.08	\$157,140.58	100%	\$0.00	(\$15,714.06)
5	Sidewalk Tie Ins	\$5,208.00	\$0.00		\$5,208.00	\$5,208.00	100%	\$0.00	(\$520.80)
6	Bollards	\$6,600.00	\$0.00		\$0.00	\$0.00	0%	\$6,600.00	\$0.00
7	Detectable Warning Panels 95 sf @ 53.00 =	\$5,035.00	\$0.00		\$5,035.00	\$5,035.00	100%	\$0.00	(\$503.50)
8	Air Compressor Pad	\$500.00	\$500.00		\$0.00	\$500.00	100%	\$0.00	(\$50.00)
9	Electrical (separate breakdown to follow)	\$291,372.00	\$260,944.77		\$30,427.23	\$291,372.00	100%	\$0.00	(\$29,137.20)
10	Irrigation, + design change (breakdown to follow)	\$0.00	\$0.00		\$0.00	\$0.00	0%	\$0.00	\$0.00
10a	Irrigation: lawn sprinkler system installation	\$159,240.00	\$65,640.00		\$93,600.00	\$159,240.00	100%	\$0.00	(\$15,924.00)
10b	Irrigation: sprinkler material	\$130,186.00	\$114,793.44		\$15,392.56	\$130,186.00	100%	\$0.00	(\$13,018.60)
10c	Irrigation: pump station installation	\$75,789.62	\$47,042.00		\$28,747.62	\$75,789.62	100%	\$0.00	(\$7,578.96)
10d	Irrigation: watertronic pump station material	\$97,673.38	\$97,673.38		\$0.00	\$97,673.38	100%	\$0.00	(\$9,767.39)
11	Oterbine Package	\$60,000.00	\$60,000.00		\$0.00	\$60,000.00	100%	\$0.00	(\$6,000.00)
12	Seeding (Lawn) 14 acres @ 3600 =	\$50,400.00	\$23,400.00		\$27,000.00	\$50,400.00	100%	\$0.00	(\$5,040.00)
13	Seeding (Native Grass) 1.5 acres @ 3800 =	\$5,700.00	\$0.00		\$5,700.00	\$5,700.00	100%	\$0.00	(\$570.00)
14	Shoreline Protection	\$16,000.00	\$0.00		\$16,000.00	\$16,000.00	100%	\$0.00	(\$1,600.00)
15	Watertronic station install by Uleman Irrigation - (18,650.00)	(\$18,650.00)	\$0.00		\$0.00	\$0.00	0%	\$0.00	(\$6,808.00)
16	SWPPP Plans	\$68,080.00	\$68,080.00		\$0.00	\$68,080.00	100%	\$0.00	(\$11,224.00)
17	Bioswale Basin (all-inclusive)	\$112,340.00	\$99,255.00		\$13,085.00	\$112,340.00	100%	\$0.00	(\$21,148.54)
18	Earthwork (placement, egg base for paving, backfilling paving)	\$211,485.36	\$200,336.75		\$11,148.61	\$211,485.36	88.67%	\$1,700.00	(\$1,330.00)
19	Change order #1 including all 4 items as referenced in CO#01	\$15,000.00	\$13,300.00		\$0.00	\$13,300.00	100.00%	\$0.00	(\$8,188.18)
20	Change order #3	\$81,881.79	\$81,881.79		\$0.00	\$81,881.79	100.00%	\$0.00	(\$2,806.50)
21	Change order #4 pending (for seeding and erosion matting)	\$28,065.00	\$0.00		\$28,065.00	\$28,065.00	0.00%	\$0.00	\$0.00
GRAND TOTALS		\$1,869,724.13	\$1,518,783.24		\$361,290.89	\$1,880,074.63	101%	\$8,300.00	(\$188,007.47)

0.10 x \$1,861,424.13 = 186,142.41

Accurate updated total.

This total is not accurate because item no. 15 needs to be removed from the total. Should be: \$1,861,424.13, which comes from the Overall total, minus the 'Balance to Finish' in column I.

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity