



City of La Vista

Detailed Payment

96th St - Portal to Harrison & 108th St - Giles to Harrison

Description 2021 - Pavement Reconstruction & Pavement Rehabilitation

Payment Number 3

Pay Period 05/16/2021 to 06/19/2021

Prime Contractor Swain Construction
6002 N 89th Cir
Omaha, NE 68134

Payment Status Pending

Awarded Project Amount \$3,740,796.57

Authorized Amount \$3,740,796.57

Remarks Note: 10" Concrete Pavement placed 6/19/21 is under further evaluation and therefore not included as part of Progress Payment #3.

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
Section: 1 - Description										
0010	10.0	LS	\$296,096.000	1.000	0.500	0.500	1.000	1.000	\$148,048.00	\$296,096.00
Mobilization										
0020	20.0	EA	\$353.000	76.000	3.000	70.000	73.000	73.000	\$1,059.00	\$25,769.00
Install Curb Inlet Protection										

Detailed Payment:

96th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/202

Page 1 of 1

Item Number	Length	Unit	Unit Price	Quantity	Quantity	Quantity	Quantity	Quantity	Quantity	Quantity
0030	30.0	LF	\$8.620	350.000	1,134.000	0.000	1,134.000	1,134.000	\$9,775.08	\$9,775.08
Install Silt Fence										
0040	40.0	SY	\$13.000	6,889.000	3,879.310	0.000	3,879.310	3,879.310	\$50,431.03	\$50,431.03
Remove Pavement										
0050	50.0	SY	\$5.920	29,500.000	27,663.795	0.000	27,663.795	27,663.795	\$163,769.67	\$163,769.67
Perform 3" Cold Planning - Concrete										
0060	60.0	TON	\$104.000	3,400.000	3,161.930	0.000	3,161.930	3,161.930	\$328,840.72	\$328,840.72
Construct 2" Asphalt Surface Course, Type SPH (PG64-34)										
0070	70.0	TON	\$99.400	1,700.000	1,662.490	0.000	1,662.490	1,662.490	\$165,251.51	\$165,251.51
Construct 1" Asphalt Wedge Course, Type SPR-Fine (PG64-34)										
0080	80.0	SY	\$13.000	6,889.000	3,001.450	0.000	3,001.450	3,001.450	\$39,018.85	\$39,018.85
Construct 4" Aggregate Base Course										
0090	90.0	SY	\$36.250	75.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Insuitable Subgrade Material										
0100	100.0	SY	\$9.520	6,889.000	3,001.450	0.000	3,001.450	3,001.450	\$28,573.80	\$28,573.80
Subgrade Preparation										
0110	110.0	TON	\$150.000	250.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Construct Fly Ash Stabilization										
0120	120.0	SY	\$75.600	6,889.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Construct 10" Concrete Pavement (Type L65)										
0130	130.0	SY	\$95.200	6,740.000	0.000	1,728.650	1,728.650	1,728.650	\$0.00	\$164,567.48
Construct 10" Concrete Pavement Repair (Type L655)										

stalled Payment:

th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/202

Page 2 of 1

Item Number	Height (ft)	Unit	Unit Price	Budgeted Quantity	Unit Price	Quantity	Quantity	Quantity	Quantity	Quantity
0140	140.0	SY	\$102.000	1,625.000	0.000	788.620	788.620	788.620	\$0.00	\$80,439.24
Construct 10" Concrete Pavement Repair (Type L85)										
0150	150.0	EA	\$5.760	1,860.000	0.000	1,001.000	1,001.000	1,001.000	\$0.00	\$5,765.76
Install Epoxy Coated Tie Bars (Pavement Repair)										
0160	160.0	EA	\$777.000	10.000	0.000	1.000	1.000	1.000	\$0.00	\$777.00
Adjust Utility Valve to Grade										
0170	170.0	EA	\$1,213.000	22.000	0.000	2.000	2.000	2.000	\$0.00	\$2,426.00
Adjust Manhole to Grade										
0180	180.0	SF	\$7.690	22,055.000	0.000	4,830.750	4,830.750	4,830.750	\$0.00	\$37,148.47
Construct 6" Sidewalk Repair										
0190	190.0	SF	\$6.050	265.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Construct Sidewalk Curb Wall										
0200	200.0	SF	\$8.470	784.000	0.000	290.000	290.000	290.000	\$0.00	\$2,456.30
Construct 6" Imprinted PCC Surface										
0210	210.0	SF	\$8.960	13,264.000	0.000	605.060	605.060	605.060	\$0.00	\$5,421.34
Construct 6" PCC Median Surfacing Repair										
0220	220.0	EA	\$2,118.000	3.000	0.000	1.000	1.000	1.000	\$0.00	\$2,118.00
Relocate Median Nose										
0230	230.0	EA	\$3,700.000	2.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Relocate Pull Box										
0240	240.0	EA	\$615.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Adjust Pull Box to Grade										

Estimated Payment:

10th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/2022

Page 3 of 1

Item Number	Quantity	Unit	Unit Price	Estimated Quantity	Original Unit Price	Proposed Unit Price	Original Total Price	Proposed Total Price	Change	Original Total Price
0250	250.0	EA	\$250.000	51.000	0.000	22.000	22.000	22.000	\$0.00	\$5,500.00
Clearing and Grubbing per Intersection Corner										
0260	260.0	LF	\$38.250	871.000	0.000	369.000	369.000	369.000	\$0.00	\$14,114.25
Repair Curb and Gutter										
0270	270.0	SF	\$14.200	2,657.000	0.000	593.000	593.000	593.000	\$0.00	\$8,420.60
Construct PCC Curb Ramp										
0280	280.0	SF	\$25.700	560.000	0.000	208.000	208.000	208.000	\$0.00	\$5,345.60
Construct Detectable Warning Panel										
0290	290.0	SF	\$58.000	240.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Construct Segmental Retaining Wall										
0300	300.0	EA	\$3,194.000	57.000	0.000	27.000	27.000	27.000	\$0.00	\$86,238.00
Remove and Replace Curb Inlet Top										
0310	310.0	LF	\$3.630	3,025.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Crack or Joint Repair – Type “A”										
0320	320.0	SY	\$216.000	225.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Crack or Joint Repair – Type “B” (96 St.)										
0330	330.0	LF	\$7.190	3,500.000	138.000	0.000	138.000	138.000	\$992.22	\$992.22
Crack or Joint Repair – Type “B” (108 St.)										
0340	340.0	EA	\$203.000	60.000	0.000	12.000	12.000	12.000	\$0.00	\$2,436.00
Remove and Install New Sprinkler System Head										
0350	350.0	SY	\$2.030	1,714.000	0.000	965.780	965.780	965.780	\$0.00	\$1,960.53
Install Rolled Erosion Control, Type II With Seeding – Type B										

Detailed Payment:

10th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/202

Page 4 of 4

Item Number	Item Description	Unit	Unit Price	Quantity	Contract Price	Subcontract Price	Material Price	Installation Price	Subtotal	Subtotal
0360	Temporary Paint Marking – 5" White	LF	\$0.520	4,100.000	3,936.000	0.000	3,936.000	3,936.000	\$2,046.72	\$2,046.72
0370	Temporary Paint Marking – 5" Yellow	LF	\$0.520	3,460.000	3,594.000	0.000	3,594.000	3,594.000	\$1,868.88	\$1,868.88
0380	Install Permanent Paint Marking – 5" White Grooved (96 St. Reconstruction)	LF	\$2.900	648.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
0390	Install Permanent Paint Marking – 5" White (Pavement Repair)	LF	\$1.740	683.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
0400	Install Permanent Paint Marking – 5" Yellow (Pavement Repair)	LF	\$3.480	104.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
0410	Install Permanent Paint Marking – 12" White (Pavement Repair)	LF	\$11.600	6.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
0420	Install Permanent Paint Marking – 24" White (Pavement Repair)	LF	\$7.540	64.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
0430	Install Permanent Preformed Tape Type 3, 5" White	LF	\$5.920	4,100.000	3,877.000	0.000	3,877.000	3,877.000	\$22,951.84	\$22,951.84
0440	Install Permanent Preformed Tape Type 3, 5" Yellow	LF	\$5.920	3,460.000	3,850.000	0.000	3,850.000	3,850.000	\$22,792.00	\$22,792.00
0450	Install Permanent Preformed Tape Symbol Type Directional Arrow, White (Right)	EA	\$406.000	2.000	2.000	0.000	2.000	2.000	\$812.00	\$812.00
0460	Install Permanent Preformed Tape Symbol Type Directional Arrow, White (Left)	EA	\$377.000	25.000	21.000	0.000	21.000	21.000	\$7,917.00	\$7,917.00

stalled Payment:

Wh St - Portal to Harrison & 108th St - Giles to Harrison

06/24/202

Page 5 of

0470	470.0	EA	\$348.000	2.000	2.000	0.000	2.000	2.000	\$696.00	\$696.00
Install Permanent Preformed Tape Symbol Type Directional Arrow, White (Thru)										
0480	480.0	Day	\$87.000	112.000	32.000	14.000	46.000	46.000	\$2,784.00	\$4,002.00
Furnish Changeable Message Sign										
0490	490.0	Day	\$58.000	305.000	53.000	71.000	124.000	124.000	\$3,074.00	\$7,192.00
Furnish Flashing Arrow Panel										
0500	500.0	Day	\$190.000	175.000	27.000	44.000	71.000	71.000	\$5,130.00	\$13,490.00
Provide Temporary Traffic Control										
0510	510.0	Day	\$341.000	290.000	10.000	6.000	16.000	16.000	\$3,410.00	\$5,456.00
Provide Flagger										
0520	520.0	per HR	\$64.250	60.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Rental of Skid Loader, Fully Operated										
0530	530.0	per HR	\$88.000	60.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Rental of Dump Truck, Fully Operated										
0540	540.0	LS	\$114,688.000	1.000	0.500	0.500	1.000	1.000	\$57,344.00	\$114,688.00
Contractor Provided Construction Surveying and Staking										
0550	550.0	EA	\$1,119.000	6.000	3.000	0.000	3.000	3.000	\$3,357.00	\$3,357.00
Protection of Curb Inlet										
Section Totals:									\$1,069,943.32	\$1,740,921.89
Total Payments:									\$1,069,943.32	\$1,740,921.89

Retained Payment:

10th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/202

Page 6 of

Time Charges

Item Description	Original Deadline	Revised Deadline	Contract Time Period	Contract Rate Per Day	Days Completed	Days Remaining	Contract Total
Complete All Work by Deadline	10/30/2021	10/30/2021	N/A	\$0.00	N/A	133.0 Days	\$0.00
Total Damages:							\$0.00

Summary

Current Approved Work:	\$1,069,943.32	Approved Work To Date:	\$1,740,921.89
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$106,994.33	Retainage To Date:	\$174,092.19
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$962,948.99	Payments To Date:	\$1,566,829.70
Previous Payment:	\$212,900.35	Previous Payments To Date:	\$603,880.71

Detailed Payment:

3th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/202

Page 7 of 7

unding Details

Default Fund Package:	\$0.00	Default Fund Package To Date:	\$0.00
M-376(390) 96th St.:	\$196,320.76	M-376(390) 96th St. To Date:	\$253,664.76
M-376(391) 108th St.:	\$873,622.56	M-376(391) 108th St. To Date:	\$1,487,257.13
Current Payment:	\$1,069,943.32	Payments To Date:	\$1,740,921.89



Contractor Representative

7/1/21
Date

We disagree with this progress payment do to reasons stated in numerous emails but are signing it so our subcontractors a vendors may be paid.



Mesch Project Manager

7/1/21
Date



City of La Vista Representative

7/1/21
Date

OK TO PAY
PMD 7/1/21
05.71.0917-START20002 - \$ 653,017.11
05.71.0917-START20004 - \$ 309,931.88

Unbilled Payment:

108th St - Portal to Harrison & 108th St - Giles to Harrison

06/24/2021

Page 8 of 8