



City of La Vista

Detailed Payment

96th St - Portal to Harrison & 108th St - Giles to Harrison

Description 2021 - Pavement Reconstruction & Pavement Rehabilitation

Payment Number 4

Pay Period 06/20/2021 to 07/24/2021

Prime Contractor Swain Construction
6002 N 89th Cir
Omaha, NE 68134

Payment Status Pending

Awarded Project Amount \$3,740,796.57

Authorized Amount \$3,740,796.57

Remarks At the request of Swain, Pay Application goes from June 20th to July 24.

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
Section: 1 - Description										
0010	10.0	LS	\$296,096.000	1.000	0.000	1.000	1.000	1.000	\$0.00	\$296,096.00
Mobilization										
0020	20.0	EA	\$353.000	76.000	12.000	73.000	85.000	85.000	\$4,236.00	\$30,005.00
Install Curb Inlet Protection										

etailed Payment:

96th St - Portal to Harrison & 108th St - Giles to Harrison

07/29/202

Page 1 of

Item Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Contract PAF Quantity	Current Quantity	Contract Quantity	Current Amount	Contract Amount
0030	30.0	LF	\$8.620	350.000	0.000	1,134.000	1,134.000	1,134.000	\$0.00	\$9,775.08
Install Silt Fence										
0040	40.0	SY	\$13.000	6,889.000	2,793.805	3,879.310	6,673.115	6,673.115	\$36,319.47	\$86,750.50
Remove Pavement										
0050	50.0	SY	\$5.920	29,500.000	0.000	27,663.795	27,663.795	27,663.795	\$0.00	\$163,769.67
Perform 3" Cold Planning – Concrete										
0060	60.0	TON	\$104.000	3,400.000	0.000	3,161.930	3,161.930	3,161.930	\$0.00	\$328,840.72
Construct 2" Asphalt Surface Course, Type SPH (PG64-34)										
0070	70.0	TON	\$99.400	1,700.000	0.000	1,662.490	1,662.490	1,662.490	\$0.00	\$165,251.51
Construct 1" Asphalt Wedge Course, Type SPR-Fine (PG64-34)										
0080	80.0	SY	\$13.000	6,889.000	3,194.025	3,001.450	6,195.475	6,195.475	\$41,522.33	\$80,541.18
Construct 4" Aggregate Base Course										
0090	90.0	SY	\$36.250	75.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Unsuitable Subgrade Material										
0100	100.0	SY	\$9.520	6,889.000	3,194.025	3,001.450	6,195.475	6,195.475	\$30,407.12	\$58,980.92
Subgrade Preparation										
0110	110.0	TON	\$150.000	250.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Construct Fly Ash Stabilization										
0120	120.0	SY	\$75.600	6,889.000	3,351.210	0.000	3,351.210	3,351.210	\$253,351.48	\$253,351.48
Construct 10" Concrete Pavement (Type L65)										
0130	130.0	SY	\$95.200	6,740.000	669.698	1,728.650	2,398.348	2,398.348	\$63,755.25	\$228,322.73
Construct 10" Concrete Pavement Repair (Type L655)										

stalled Payment:

07/29/202

th St - Portal to Harrison & 108th St - Giles to Harrison

Page 2 of.

Line Item	Item ID	Unit	Unit Price	Authorized Quantity	Contract Qty	Proposed Qty	Est. Qty	Est. Qty	Est. Price	Est. Price
0140	140.0	SY	\$102.000	1,625.000	59.820	788.620	848.440	848.440	\$6,101.64	\$86,540.88
Construct 10" Concrete Pavement Repair (Type L85)										
0150	150.0	EA	\$5.760	1,860.000	537.000	1,001.000	1,538.000	1,538.000	\$3,093.12	\$8,858.88
Install Epoxy Coated Tie Bars (Pavement Repair)										
0160	160.0	EA	\$777.000	10.000	6.000	1.000	7.000	7.000	\$4,662.00	\$5,439.00
Adjust Utility Valve to Grade										
0170	170.0	EA	\$1,213.000	22.000	10.000	2.000	12.000	12.000	\$12,130.00	\$14,556.00
Adjust Manhole to Grade										
0180	180.0	SF	\$7.690	22,055.000	4,453.985	4,830.750	9,284.735	9,284.735	\$34,251.14	\$71,399.61
Construct 6" Sidewalk Repair										
0190	190.0	SF	\$6.050	265.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Construct Sidewalk Curb Wall										
0200	200.0	SF	\$8.470	784.000	161.250	290.000	451.250	451.250	\$1,365.79	\$3,822.09
Construct 6" Imprinted PCC Surface										
0210	210.0	SF	\$8.960	13,264.000	0.000	605.060	605.060	605.060	\$0.00	\$5,421.34
Construct 6" PCC Median Surfacing Repair										
0220	220.0	EA	\$2,118.000	3.000	0.000	1.000	1.000	1.000	\$0.00	\$2,118.00
Relocate Median Nose										
0230	230.0	EA	\$3,700.000	2.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Relocate Pull Box										
0240	240.0	EA	\$615.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Adjust Pull Box to Grade										

etailed Payment:

07/29/202

3th St - Portal to Harrison & 108th St - Giles to Harrison

Page 3 of

Item No.	Quantity	Unit	Unit Price	Amount	Material	Subtotal	Subtotal	Subtotal	Subtotal	Subtotal
0360	360.0	LF	\$0.520	4,100.000	0.000	3,936.000	3,936.000	3,936.000	\$0.00	\$2,046.72
Temporary Paint Marking – 5" White										
0370	370.0	LF	\$0.520	3,460.000	0.000	3,594.000	3,594.000	3,594.000	\$0.00	\$1,868.88
Temporary Paint Marking – 5" Yellow										
0380	380.0	LF	\$2.900	648.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Install Permanent Paint Marking – 5" White Grooved (96 St. Reconstruction)										
0390	390.0	LF	\$1.740	683.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Install Permanent Paint Marking – 5" White (Pavement Repair)										
0400	400.0	LF	\$3.480	104.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Install Permanent Paint Marking – 5" Yellow (Pavement Repair)										
0410	410.0	LF	\$11.600	6.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Install Permanent Paint Marking – 12" White (Pavement Repair)										
0420	420.0	LF	\$7.540	64.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Install Permanent Paint Marking – 24" White (Pavement Repair)										
0430	430.0	LF	\$5.920	4,100.000	0.000	3,877.000	3,877.000	3,877.000	\$0.00	\$22,951.84
Install Permanent Preformed Tape Type 3, 5" White										
0440	440.0	LF	\$5.920	3,460.000	0.000	3,850.000	3,850.000	3,850.000	\$0.00	\$22,792.00
Install Permanent Preformed Tape Type 3, 5" Yellow										
0450	450.0	EA	\$406.000	2.000	0.000	2.000	2.000	2.000	\$0.00	\$812.00
Install Permanent Preformed Tape Symbol Type Directional Arrow, White (Right)										
0460	460.0	EA	\$377.000	25.000	0.000	21.000	21.000	21.000	\$0.00	\$7,917.00
Install Permanent Preformed Tape Symbol Type Directional Arrow, White (Left)										

etailed Payment:

07/29/202

th St - Portal to Harrison & 108th St - Giles to Harrison

Page 5 of

0470	470.0	EA	\$348.000	2.000	0.000	2.000	2.000	2.000	\$0.00	\$696.00
Install Permanent Preformed Tape Symbol Type Directional Arrow, White (Thru)										
0480	480.0	Day	\$87.000	112.000	20.000	46.000	66.000	66.000	\$1,740.00	\$5,742.00
Furnish Changeable Message Sign										
0490	490.0	Day	\$58.000	305.000	101.000	124.000	225.000	225.000	\$5,858.00	\$13,050.00
Furnish Flashing Arrow Panel										
0500	500.0	Day	\$190.000	175.000	35.000	71.000	106.000	106.000	\$6,650.00	\$20,140.00
Provide Temporary Traffic Control										
0510	510.0	Day	\$341.000	290.000	0.000	16.000	16.000	16.000	\$0.00	\$5,456.00
Provide Flagger										
0520	520.0	per HR	\$64.250	60.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Rental of Skid Loader, Fully Operated										
0530	530.0	per HR	\$88.000	60.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Rental of Dump Truck, Fully Operated										
0540	540.0	LS	\$114,688.000	1.000	0.000	1.000	1.000	1.000	\$0.00	\$114,688.00
Contractor Provided Construction Surveying and Staking										
0550	550.0	EA	\$1,119.000	6.000	3.000	3.000	6.000	6.000	\$3,357.00	\$6,714.00
Protection of Curb Inlet										
Section Totals:									\$576,919.36	\$2,317,841.25
Total Payments:									\$576,919.36	\$2,317,841.25

stalled Payment:

11th St - Portal to Harrison & 108th St - Giles to Harrison

07/29/202

Page 6 of 1

Time Charges

Work Item	Original Deadline	Amended Deadline	Original Status	Original Amount	Days Counting To Date	Days Counting To Date
Complete All Work by Deadline	10/30/2021	10/30/2021	N/A	\$0.00	N/A	98.0 Days
Total Damages:						\$0.00

Summary

Current Approved Work:	\$576,919.36	Approved Work To Date:	\$2,317,841.25
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$57,691.94	Retainage To Date:	\$231,784.13
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$519,227.42	Payments To Date:	\$2,086,057.12
Previous Payment:	\$962,948.99	Previous Payments To Date:	\$1,566,829.70

Funding Details

Default Fund Package:	\$0.00	Default Fund Package To Date:	\$0.00
M-376(390) 96th St.:	\$563,759.36	M-376(390) 96th St. To Date:	\$817,424.12
M-376(391) 108th St.:	\$13,160.00	M-376(391) 108th St. To Date:	\$1,500,417.13
Current Payment:	\$576,919.36	Payments To Date:	\$2,317,841.25



Contractor Representative




Date

We still disagree with this pay application for reasons already discussed and continue to reserve all our rights afforded us in the contract documents.



Project Manager



Date



City of La Vista Representative



Date

OK TO PAY
PMD 8/2/21
05.71.0917 - STAT 20002
= \$ 11,844.00
05.71.0917 - STAT 20004
= \$ 507,383.42

Outstanding Payment:

96th St - Portal to Harrison & 108th St - Giles to Harrison

07/29/2021

Page 8 of 8