

## APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER: City of LaVista

8116 Park View Blvd.

LaVista, NE 68128

FROM CONTRACTOR:

Sampson Construction Co., Inc.

5825 South 14th Street

Lincoln, NE 68512

CONTRACT FOR: General

PROJECT: LaVista Parking Garage 2

LaVista, Nebraska

VIA ARCHITECT: Matthew Gulsvig @ DLR Group

[mgulsvig@dlrgroup.com](mailto:mgulsvig@dlrgroup.com)[jtegels@dlrgroup.com](mailto:jtegels@dlrgroup.com)[dpenka@dlrgroup.com](mailto:dpenka@dlrgroup.com)[pnattermann@dlrgroup.com](mailto:pnattermann@dlrgroup.com)

APPLICATION NO:

8 •

PERIOD TO:

7/31/2022 •

PROJECT NOS:

21108

CONTRACT DATE: September 22, 2021

Distribution to:

☐ OWNER  
☐ ARCHITECT  
☐ CONTRACTOR

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	12,514,000.00 •
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	12,514,000.00 •
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	2,759,741.00 •
5. RETAINAGE:		
a. 10 % of Completed Work		275,974.00
(Column D + E on G703)		
b. % of Stored Material	\$	
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	275,974.00 •
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	2,483,767.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,873,412.00
8. CURRENT PAYMENT DUE	\$	610,355.00 •
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	10,030,233.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Sampson Construction Co., Inc.

By:

Date: 7/29/22


State of: Nebraska

County of: Lancaster

Subscribed and sworn to before me this 29th day of July 2022

Notary Public: Julie A. Scheele

My Commission expires: 5-14-2024



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 610,355.00

LJT

← PAID THIS Amount

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: DLR Group

By:

Matthew Gulsvig, AIA

Digitally signed by Matthew Gulsvig, AIA  
 DN: C=US, E=mgulsvig@dlrgroup.com, O=DLR  
 Group, OU=Architect, CN=Matthew Gulsvig, AIA\*  
 Date: 2022.08.02 10:48:31-05'00'

Date: 8/2/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

OK FPA  
 PMD 8/6/22  
 15-71.0917.CC0 - CMDU18002



# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 8

APPLICATION DATE: 7/29/2022

PERIOD TO: 7/31/2022

ARCHITECT'S PROJECT NO: 21108

## LAVISTA PARKING GARAGE 2

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	REINFORCING STEEL	701,000	285,712	15,425		301,137	43%	399,863	30,114
2	POST TENSION CABLE	197,000	52,646	16,025		68,671	35%	128,329	6,867
3	FOOTINGS & POURED WALLS	1,239,000	510,281	435,000		945,281	76%	293,719	94,528
4	CAST IN PLACE COLUMNS	233,000	30,530			30,530	13%	202,470	3,053
5	SLAB AND BEAM FORMWORK	1,426,000	5,000			5,000	0%	1,421,000	500
6	CONCRETE SLABS	1,761,000	11,000			11,000	1%	1,750,000	1,100
7	STRUCTURAL PRECAST	1,522,000	70,821			70,821	5%	1,451,179	7,082
8	MASONRY	39,000						39,000	0
9	STEEL MATERIAL	349,000	100,990		50,178	151,168	43%	197,832	15,117
10	STEEL & PRECAST ERECTION	199,000						199,000	0
11	ROUGH CARPENTRY	6,000						6,000	0
12	SPRAY FOAM INSULATION	6,000						6,000	0
13	TRAFFIC COATING	8,000						8,000	0
14	WATERPROOFING	65,000						65,000	0
15	WATER REPELLANTS	16,000						16,000	0
16	ROOFING & FLASHING	62,000						62,000	0
17	METAL WALL PANELS	941,000	112,800			112,800	12%	828,200	11,280
18	JOINT SEALANTS	55,000						55,000	0
19	PREFORMED JOINT SEALS	23,000						23,000	0
20	FIRESTOPPING	6,000						6,000	0
21	HOLLOW METAL FRAMES/DOORS/HARDWARE	44,000	19,400			19,400	44%	24,600	1,940
22	ALUMINUM & GLAZING	305,000	8,250	1,397	51,191	60,838	20%	244,162	6,084
23	METAL STUDS & DRYWALL	108,000						108,000	0
24	TILE & RESILIENT FLOORING	4,000						4,000	0
25	PAINT	230,000	5,380			5,380	2%	224,620	538
26	SEALED CONCRETE	102,000						102,000	0
27	MISC. SPECIALTIES	5,000	4,561			4,561	91%	439	456
28	SIGNAGE	108,000						108,000	0
29	PARKING ACCESS/REVENUE CONTROL SYSTEM	102,000	5,000			5,000	5%	97,000	500
30	ELEVATOR	265,000	93,889			93,889	35%	171,111	9,389

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 8

APPLICATION DATE: 7/29/2022

PERIOD TO: 7/31/2022

ARCHITECT'S PROJECT NO: 21108

## LAVISTA PARKING GARAGE 2

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
31	FIRE SPRINKLER	47,000	5,700			5,700	12%	41,300	570
32	PLUMBING & HVAC	352,000	15,000	54,956		69,956	20%	282,044	6,996
33	ELECTRICAL	861,000	25,000	49,000		74,000	9%	787,000	7,400
34	EXCAVATION & SITE DEMO	276,000	211,400			211,400	77%	64,600	21,140
35	AUGER CAST PILING	323,000	323,000			323,000	100%		32,300
36	PAVING & SIDEWALKS	100,000						100,000	0
37	PAVEMENT MARKING	14,000						14,000	0
38	LANDSCAPING & IRRIGATION	19,000						19,000	0
39	SEGMENTAL RETAINING WALL	45,000						45,000	0
40	UTILITIES	280,000	130,172	5,000		135,172	48%	144,828	13,517
41	PERFORMANCE & PAYMENT BOND	63,000	48,037			48,037	76%	14,963	4,804
42	BUILDERS RISK INSURANCE	7,000	7,000			7,000	100%		700
	<b>GRAND TOTALS</b>	<b>12,514,000</b>	<b>2,081,569</b>	<b>576,803</b>	<b>101,369</b>	<b>2,759,741</b>	<b>22%</b>	<b>9,754,259</b>	<b>275,974</b>