

City of Omaha
Public Works Department
Construction Division

WEEKLY PROGRESS REPORT

Page 1 of 12

CONTRACTOR NL & L

PROJECT East La Vista Sewer and Pavement Rehab.


PROJECT NO. M376(228)

PROJECT STATUS: IN PROGRESS

WEEK ENDING DATE 11/04/23

REPORT NO. 31

DAY/DATE	ACTIVITY	Hours	CHARGE	SUMMARY	
	Temp 35/20, wintery mix forecasted, No work on Sunday's	0	Y	Paving - Total Value of Work This Period	\$294.00
SUNDAY				Sewer - Total Value of Work This Period	\$1,554.02
10/29/23				Paving - Total Value of Work To Date	\$491,079.42
				Sewer - Total Value of Work To Date	\$733,564.47
MONDAY	Temp 42/22, NLL no work on site, progress meeting, HGM 0800-0900, No pay items for the day, Rock was installed last Friday on S 70th St. in the sewer repair openings for a total of 14.70 tons, Item 52 14.70 tons of rock.	1	Y	Pro-rated Adjustment to Value of Stored Materials This Period	\$0.00
10/30/23				Total Value of Stored Materials Remaining To Date	\$0.00
TUESDAY	Temp 37/22, NLL no work on site, HGM no work on site, No pay items	0	Y	Estimated Contract Value	\$ 4,746,349.05
10/31/23				Percent Complete By Value	26%
WEDNESDAY	Temp 52/20, NLL 0700-1530, HGM 0800-1330. Contractor vac'ed utility locations for upcoming sewer lateral repair work on S 70th st 7334 going south to S 69th St.Started working on 7334 service lateral, contractor suspended work at 1330 barricaded opening on SB side of road, NB open to traffic. No pay items	8	Y	Contract Calendar / Work Days	211
11/01/23				Calendar / Work Days This Period	7
THURSDAY	Temp 58/27, NLL 0700-1600, HGM 0800-1530, Finished work on 7334 S 70th Service lateral. No paving crews on site. Pay items 2S rem pavement 40.82 SY, 33 rem serv lat 13', 34 inst serv lat 13', 52 Temp agg surface cours, no pay salvaged material.	8	Y	Calendar / Work Days Used To Date	216
11/02/23				Percent Time Used	102%
FRIDAY	Temp 59/38 NLL 0730-1200, HGM 0800-1200, No sewer lateral work on site, general project clean up. No pay items	5	Y	% Retained Paving/Sewer	10.0000%
11/03/23				Amount Retained to Date Paving	\$49,107.94
				Amount Retained To Date Sewer	\$73,356.45
SATURDAY	Temp 60/30 - No work on site, no pay items	0	Y	Net Amount Due To Date	\$1,102,179.50
11/04/23				Total Incentive Earned / Disincentive Assessed To Date	\$0.00
Other Comments		Net Amount Due To Date Including Incentive Earned / Disincentive Assessed			\$1,102,179.50
		Total Previous Payments To Date			\$999,616.80
		Amount Due To Date			\$102,562.70


CONTRACTOR / DATE 11-15-23
Paula Pogge HGM Associates 09 Nov 2023
PROJECT REPRESENTATIVE / DATE

Paula Pogge, HGM Associates, 20 Nov 2023
PROJECT MANAGER / DATE
 11/20/23
CITY CONSTRUCTION ENGINEER / DATE

OK TO PA-1
PMD 11/20/23
Qd. 71.0917.CCC - SEUR13CC1
SEWER = \$ 67,609.00
STREET = \$ 34,953.70

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number	Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
1	Paving 1	Mobilization/Demobilization	1.00	\$156,000.00	LS	-	\$0.00	50.0%	0.50	\$78,000.00
2	Paving 2	Remove Pavement	7,830.00	\$11.00	SY	-	\$0.00	33.0%	2,610.22	\$28,712.42
3	Paving 3	Remove Concrete Driveway	701.00	\$11.00	SY	-	\$0.00	1.0%	4.53	\$49.83
4	Paving 4	Remove Sidewalk - Paving	7,396.00	\$2.00	SF	-	\$0.00	53.0%	3,926.05	\$7,852.10
5	5	Remove Concrete Curb and Gutter	1,850.00	\$12.00	LF	-	\$0.00	20.0%	361.70	\$4,340.40
6	6	Perform Cold Planning-Asphalt	28,390.00	\$6.50	SY	-	\$0.00	0.0%	-	\$0.00
7	7	Perform 2" Cold Planning - Concrete	50.00	\$7.00	SY	-	\$0.00	0.0%	-	\$0.00
8	8	Construct Asphalt Surface Course SPR (PG 64-34)	3,130.00	\$187.11	Ton	-	\$0.00	0.0%	-	\$0.00
9	9	Construct Asphalt Surface Wedge SPR 3/8" Fine (PG 64-34)	72.00	\$188.00	Ton	-	\$0.00	0.0%	-	\$0.00
10	10	Concrete Base Repair	5,400.00	\$72.00	SY	-	\$0.00	0.0%	-	\$0.00
11	Paving 11	Construct 7" Concrete Pavement - Type L65 - Paving	7,658.00	\$75.00	SY	-	\$0.00	37.0%	2,849.40	\$213,705.00
12	12	Construct 7" Concrete Pavement - Type L 85 - Paving	100.00	\$78.00	SY	-	\$0.00	0.0%	-	\$0.00
13	13	Construct 10" Concrete Pavement - Type L65	96.00	\$92.00	SY	-	\$0.00	35.0%	33.33	\$3,066.36
14	14	Construct Concrete Curb and Gutter	1,850.00	\$42.00	LF	-	\$0.00	20.0%	371.70	\$15,611.40
15	Paving 15	Construct 6" Driveway - Type L65 - Paving	841.00	\$59.00	SY	-	\$0.00	1.0%	4.53	\$267.27
16	16	Construct 6" Driveway - Type L85	50.00	\$62.00	SY	-	\$0.00	0.0%	-	\$0.00
17	Paving 17	Subgrade Preparation - Paving	9,537.00	\$3.50	SY	-	\$0.00	1.0%	86.94	\$304.29
18	18	Adjust Utility Valve to Grade	12.00	\$800.00	EA	-	\$0.00	25.0%	3.00	\$2,400.00
19	19	Adjust Manhole to Grade	32.00	\$800.00	EA	-	\$0.00	0.0%	-	\$0.00
20	20	Remove & Replace Curb inlet Top	5.00	\$3,200.00	EA	-	\$0.00	60.0%	3.00	\$9,600.00
21	21	Install Manhole Ring and Cover	8.00	\$700.00	EA	-	\$0.00	25.0%	2.00	\$1,400.00
22	22	Install External Frame Seal	8.00	\$750.00	EA	-	\$0.00	0.0%	-	\$0.00
23	23	Traffic Control - Sewer and Pavement Construction	1.00	\$50,000.00	LS	0.0000	\$0.00	14.0%	0.1428	\$7,140.00
24	Paving 24	Construct 4" PCC Sidewalk - Paving	5,021.00	\$6.75	SF	-	\$0.00	72.0%	3,596.70	\$24,277.73
25	25	Construct 6" PCC Sidewalk	524.00	\$7.50	SF	-	\$0.00	38.0%	200.80	\$1,506.00
26	26	Construct PCC Curb Ramp	1,370.00	\$14.00	SF	-	\$0.00	40.0%	550.61	\$7,708.54
27	27	Construct Detectable Warning Panel	441.00	\$45.00	SF	-	\$0.00	38.0%	168.00	\$7,560.00
28	28	Construct Sidewalk Curb Wall	241.00	\$40.00	LF	-	\$0.00	226.0%	544.50	\$21,780.00
29	29	Install Seeding - Type A	1,922.00	\$3.75	SY	-	\$0.00	46.0%	879.29	\$3,297.34
30	30	Install Rolled Erosion Control - Type 1	1,922.00	\$3.00	SY	-	\$0.00	53.0%	1,020.12	\$3,060.36

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number	Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
31	31	Install Curb Inlet Protection	2.00	\$125.00	EA	-	\$0.00	250.0%	5.00	\$625.00
32	32	Install Concrete Washout	1.00	\$3,500.00	EA	-	\$0.00	0.0%	-	\$0.00
52	P 52	Construct Temporary Aggregate Surface Course	200.00	\$20.00	Ton	14.70	\$294.00	504.0%	1,008.52	\$20,170.40
S1	Sewer 1	Sewer Mobilization/Demobilization	1.00	\$144,000.00	LS	-	\$0.00	50.0%	0.50	\$72,000.00
S2	Sewer 2	Remove Pavement - Sewer	5,998.00	\$11.00	SY	40.82	\$449.02	87.0%	5,222.30	\$57,445.30
S3	Sewer 3	Remove Concrete Driveway - Sewer	1,915.00	\$11.00	SY	-	\$0.00	23.0%	447.78	\$4,925.58
S4	Sewer 4	Remove Sidewalk - Sewer	7,152.00	\$2.00	SF	-	\$0.00	13.0%	908.60	\$1,817.20
S11	Sewer 11	Construct 7" Concrete Pavement - Type L65 - Sewer	5,998.00	\$75.00	SY	-	\$0.00	76.0%	4,581.35	\$343,601.25
S15	Sewer 15	Construct 6" Driveway - Sewer	1,915.00	\$59.00	SY	-	\$0.00	22.0%	429.46	\$25,338.14
S17	Sewer 17	Subgrade Preparation - Sewer	7,121.00	\$3.50	SY	-	\$0.00	0.0%	-	\$0.00
S24	Sewer 24	Construct 4" PCC Sidewalk - Sewer	7,152.00	\$6.75	SF	-	\$0.00	12.0%	848.60	\$5,728.05
33	33	Remove & Dispose 12" or Smaller Sewer Pipe	5,390.00	\$20.00	LF	13.00	\$260.00	43.0%	2,314.09	\$46,281.80
34	34	Construct 6" PVC Sanitary Sewer Pipe (Service Line)	4,885.00	\$65.00	LF	13.00	\$845.00	43.0%	2,118.76	\$137,719.40
35	35	Construct 6" Sanitary Sewer Service Riser (Over 12' Depth)	467.00	\$70.00	VF	-	\$0.00	0.0%	-	\$0.00
36	36	Construct 8" PVC Sanitary Sewer Pipe SDR 26 (Point Repairs)	26.00	\$175.00	LF	-	\$0.00	824.0%	214.33	\$37,507.75
37	37	Construct 8" PVC Sanitary Sewer Pipe SDR 26 (Point Repairs , Over 15' Depth)	12.00	\$175.00	LF	-	\$0.00	0.0%	-	\$0.00
38	38	Construct 8" Sanitary Sewer Concrete Cradle	1.00	\$1,200.00	EA	-	\$0.00	100.0%	1.00	\$1,200.00
39	39	Install 8" CIPP Liner	10,867.00	\$45.00	LF	-	\$0.00	0.0%	-	\$0.00
40	40	Install 15"CIPP Liner	927.00	\$65.00	LF	-	\$0.00	0.0%	-	\$0.00
41	41	Re-Instate Service lines	332.00	\$100.00	EA	-	\$0.00	0.0%	-	\$0.00
42	42	CIPP End Seal, 8-in	83.00	\$195.00	EA	-	\$0.00	0.0%	-	\$0.00
43	43	CIPP End Seal, 15-in	9.00	\$260.00	EA	-	\$0.00	0.0%	-	\$0.00
44	44	Perform Pre-CIPP CCTV Pipeline inspection	11,794.00	\$4.50	LF	-	\$0.00	0.0%	-	\$0.00
45	45	Perform Post-CIPP CCTV Pipeline Inspection	11,794.00	\$3.00	LF	-	\$0.00	0.0%	-	\$0.00
46	46	Jet Existing Sanitary Sewer	11,794.00	\$2.75	LF	-	\$0.00	0.0%	-	\$0.00
47	47	Perform Cementitious Manhole Rehabilitation 48" Dia Type A	337.00	\$250.00	VF	-	\$0.00	0.0%	-	\$0.00
48	48	Perform Cementitious Manhole Rehabilitation 48" Dia Type B	124.00	\$300.00	VF	-	\$0.00	0.0%	-	\$0.00
49	49	By-pass pumping	1.00	\$30,000.00	LS	-	\$0.00	0.0%	-	\$0.00
50	50	Traffic Control - Sewer CIPP Liner Install	1.00	\$20,000.00	LS	-	\$0.00	0.0%	-	\$0.00
51	51	Mobilization/Demobilization Sewer CIPP Liner Install	1.00	\$40,000.00	LS	-	\$0.00	0.0%	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
61	CO1 53		Install 15" RCP Storm Sewer - CO 1	98.00	\$73.00	LF	-	\$0.00	90.0%	88.00	\$6,424.00
62	CO1 54		Excavation for Pipe,	22.00	\$200.00	HR	-	\$0.00	73.0%	16.00	\$3,200.00
63	CO1 55		3/4" Limestone Pipe Bedding	48.00	\$29.50	Ton	-	\$0.00	51.0%	24.44	\$720.98
64	CO1A 56		Rebuild curb inlets/junction box	4.00	\$4,200.00	ea	-	\$0.00	100.0%	4.00	\$16,800.00
65	CO1A 57		Remove existing inlets	3.00	\$500.00	ea	-	\$0.00	100.0%	3.00	\$1,500.00
66	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
67	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
68	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
69	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
70	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
71	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
72	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
73	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
74	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
75	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
76	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
77	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
78	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
79	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
80	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
81	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
82	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
83	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
84	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
85	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
86	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
87	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
88	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
89	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
90	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
91	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
92	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
93	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
94	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
95	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
96	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
97	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
98	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
99	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
100	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
101	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
102	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
103	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
104	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
105	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
106	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
107	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
108	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
109	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
110	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
111	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
112	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
113	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
114	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
115	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
116	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
117	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
118	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
119	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
120	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
121	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
122	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
123	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
124	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
125	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
126	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
127	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
128	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
129	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
130	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
131	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
132	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
133	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
134	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
135	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
136	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
137	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
138	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
139	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
140	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
141	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
142	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
143	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
144	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
145	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
146	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
147	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
148	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
149	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
150	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
151	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
152	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
153	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
154	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
155	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
156	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
157	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
158	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
159	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
160	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
161	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
162	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
163	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
164	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
165	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
166	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
167	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
168	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
169	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
170	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
171	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
172	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
173	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
174	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
175	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
176	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
177	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
178	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
179	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
180	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
181	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
182	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
183	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
184	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
185	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
186	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
187	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
188	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
189	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
190	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
191	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
192	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
193	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
194	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
195	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
196	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
197	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
198	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
199	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
200	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
201	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
202	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
203	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
204	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
205	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
206	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
207	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
208	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
209	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
210	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
211	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
212	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
213	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
214	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
215	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
216	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
217	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
218	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
219	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
220	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
221	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
222	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
223	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
224	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
225	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
226	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
227	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
228	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
229	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
230	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
231	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
232	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
233	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
234	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
235	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
236	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
237	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
238	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
239	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
240	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
241	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
242	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
243	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
244	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
245	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
246	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
247	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
248	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
249	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
250	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
251	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
252	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
253	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
254	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
255	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
256	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
257	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
258	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
259	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
260	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
261	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
262	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
263	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
264	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
265	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
266	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
267	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
268	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
269	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
270	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
271	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
272	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
273	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
274	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
275	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
276	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
277	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
278	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
279	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
280	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
281	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
282	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
283	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
284	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
285	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
286	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
287	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
288	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
289	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
290	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
291	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
292	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
293	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
294	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
295	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
296	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
297	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
298	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
299	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
300	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED											
Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
301	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
302	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
303	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
304	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
305	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
306	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
307	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
308	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
309	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
310	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
311	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
312	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
313	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
314	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
315	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
316	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
317	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
318	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
319	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
320	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
321	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
322	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
323	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
324	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
325	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
326	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
327	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
328	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
329	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
330	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00