

## APPLICATION AND CERTIFICATION FOR PAYMENT

SHEET 702

PAGE 1

TO ENGINEER:  
 Olsson Associates  
 2111 S. 67th Street Suite 200  
 Omaha, NE 68106

FROM CONTRACTOR:  
 NL & L Concrete  
 8535 Madison Street  
 Omaha, NE 68127

CONTRACT FOR: City Parking District Access Improvements - Items 1-55

PROJECT: City of La Vista  
City Parking District  
Access Improvements

APPLICATION NO: 1

Distribution to:  
 ENGINEER  
 OWNER

PERIOD TO: \_\_\_\_\_

PROJECT NOS: C14-2258CONTRACT DATE 6/10/2016

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM  
 2. Net change by Change Orders  
 3. CONTRACT SUM TO DATE (Line 1 ± 2)  
 4. TOTAL COMPLETED & STORED TO  
 DATE (Column G on 703)

\$ 102,289.75  
\$ 0.00  
\$ 102,289.75  
\$ 43,943.75

5. RETAINAGE:  
 a. 10 % of Completed Work  
 (Column D + E on 703)  
 b.   % of Stored Material  
 (Column F on 703)  
 Total Retainage (Lines 5a + 5b or

\$ 4,394.38  
\$    
\$  

6. TOTAL EARNED LESS RETAINAGE  
 (Line 4 Less Line 5 Total)  
 7. LESS PREVIOUS CERTIFICATES FOR  
 PAYMENT (Line 6 from prior Certificate)  
 8. CURRENT PAYMENT DUE  
 9. BALANCE TO FINISH, INCLUDING RETAINAGE  
 (Line 3 less Line 6)

\$ 39,549.38  
\$    
\$ 0.00  
\$ 39,549.38  
\$ 62,740.38

The undersigned CONTRACTOR certifies that to the best of the CONTRACTOR's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the CONTRACTOR for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:  Date: 6-13-16

## CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Engineer certifies to the Owner that to the best of the Engineer's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

*O.K. to pay  
 JMK 6-13-2016  
 05.71.0899.03*

AMOUNT CERTIFIED ..... \$ 39,549.38

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

General Contractor:

By:  Date: 9/13/2016

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by GC	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
<b>TOTALS</b>	<b>\$0.00</b>	<b>\$0.00</b>
NET CHANGES by Change Order		\$0.00

Project: La Vista District Access Improvements / PWST 16-002

Project #: C14-2258

Pay App #1

Contractor: NL &amp; L Concrete

Date: 9/13/2016

Date Through: 9/13/2016

ITEM NO	DESCRIPTION OF WORK	Pay Unit	Total Est. Qty	Unit Price	SCHEDULED VALUE (D * E)	Qty from previous pay appl.	Total From previous pay appl.	Qty this Period	Total from this Period	MATERIALS PRESENTLY STORED (NOT IN H OR J)	TOTAL QUANTITY STORED TO DATE (G+H)	TOTAL COMPLETED AND STORED TO DATE (H+J+K)	% (M/E)	BALANCE TO FINISH (E-M)	RETAINAGE	P
1	MOBILIZATION	LS	1	5,000.00	\$ 5,000.00	\$ -	\$ -	1.00	\$ 5,000.00	1.00	\$ 5,000.00	100%	\$ -	\$ 500.00		
2	INSTALL SILT FENCE	LF	60	5.00	\$ 300.00	\$ -	\$ -	60.00	\$ 300.00	60.00	\$ 300.00	100%	\$ -	\$ 30.00		
3	CLEARING AND GRUBBING - GENERAL	LS	1	3,000.00	\$ 3,000.00	\$ -	\$ -	1.00	\$ 3,000.00	1.00	\$ 3,000.00	100%	\$ -	\$ 300.00		
4	REMOVE PAVEMENT	SY	108	18.00	\$ 1,944.00	\$ -	\$ -	108.00	\$ 1,944.00	108.00	\$ 1,944.00	100%	\$ -	\$ 164.40		
5	REMOVE SIDEWALK	SF	965	2.00	\$ 1,930.00	\$ -	\$ -	965.00	\$ 1,930.00	885.00	\$ 1,730.00	100%	\$ -	\$ 173.00		
6	EXCAVATION HAUL OFF	CY	181	17.00	\$ 3,077.00	\$ -	\$ -	181.00	\$ 3,077.00	181.00	\$ 3,077.00	100%	\$ -	\$ 307.70		
7	SUBGRADE PREPARATION	SY	334	4.00	\$ 1,336.00	\$ -	\$ -	334.00	\$ 1,336.00	334.00	\$ 1,336.00	100%	\$ -	\$ 133.60		
8	CONSTRUCT 9" INCH CONCRETE PAVEMENT (TYPE L65)	SY	334	52.00	\$ 17,368.00	\$ -	\$ -	334.00	\$ 17,368.00	334.00	\$ 17,368.00	100%	\$ -	\$ 1,736.80		
9	CONSTRUCT 6-INCH PCC SIDEWALK	SF	937	4.75	\$ 4,450.75	\$ -	\$ -	937.00	\$ 4,450.75	697.00	\$ 4,450.75	100%	\$ -	\$ 445.08		
10	CONSTRUCT DETECTABLE WARNING PANEL	SF	16	18.00	\$ 288.00	\$ -	\$ -	16.00	\$ 288.00	16.00	\$ 288.00	100%	\$ -	\$ 28.80		
11	REMOVE FLARED END SECTION (24" TO 36")	EA	1	900.00	\$ 900.00	\$ -	\$ -	1.00	\$ 900.00	1.00	\$ 900.00	100%	\$ -	\$ 90.00		
12	REMOVE CULVERT PIPE OVER 18" TO 24"	LF	2	275.00	\$ 550.00	\$ -	\$ -	2.00	\$ 550.00	2.00	\$ 550.00	100%	\$ -	\$ 55.00		
13	CONSTRUCT 24" RCP, CLASS III	LF	8	200.00	\$ 1,600.00	\$ -	\$ -	8.00	\$ 1,600.00	8.00	\$ 1,600.00	100%	\$ -	\$ 160.00		
14	CONSTRUCT 24" RC FLARED END SECTION	EA	1	1,700.00	\$ 1,700.00	\$ -	\$ -	1.00	\$ 1,700.00	1.00	\$ 1,700.00	100%	\$ -	\$ 170.00		
15	CONSTRUCT 24" CONCRETE COLLAR	EA	1	700.00	\$ 700.00	\$ -	\$ -	1.00	\$ 700.00	1.00	\$ 700.00	100%	\$ -	\$ 70.00		
16	INSTALL SEEDING - TYPE 'A'	SF	0.02	11,500.00	\$ 230.00	\$ -	\$ -	-	\$ -	-	\$ -	0%	\$ 230.00	\$ -		
17	INSTALL SODDING	LF	1,182	2.25	\$ 2,659.50	\$ -	\$ -	-	\$ -	-	\$ -	0%	\$ 2,659.50	\$ -		
18	INSTALL PERMANENT PAINT MARKING - 5" WHITE	LF	1,096	0.55	\$ 602.80	\$ -	\$ -	-	\$ -	-	\$ -	0%	\$ 602.80	\$ -		
19	INSTALL PERMANENT PAINT MARKING - 18" WHITE	LF	97	2.50	\$ 242.50	\$ -	\$ -	-	\$ -	-	\$ -	0%	\$ 242.50	\$ -		
20	INSTALL PERMANENT PREFORMED TAPE MARKING - TYPE 4, 5" WHITE, GROOVED	LF	136	4.75	\$ 2,071.00	\$ -	\$ -	3	\$ -	-	\$ -	0%	\$ 2,071.00	\$ -		
21	INSTALL PERMANENT PREFORMED TAPE MARKING - TYPE 4, 18" WHITE, GROOVED	LF	132	18.00	\$ 2,376.00	\$ -	\$ -	3	\$ -	-	\$ -	0%	\$ 2,376.00	\$ -		
22	INSTALL PERMANENT PREFORMED MARKING TAPE - TYPE 4, 5" YELLOW, GROOVED	LF	52	4.75	\$ 247.00	\$ -	\$ -	3	\$ -	-	\$ -	0%	\$ 247.00	\$ -		
23	INSTALL PERMANENT PREFORMED MARKING TAPE SYMBOL - TYPE "ONLY" WHITE	EA	6	375.00	\$ 2,250.00	\$ -	\$ -	6	\$ -	-	\$ -	0%	\$ 2,250.00	\$ -		
24	INSTALL PERMANENT PREFORMED MARKING TAPE SYMBOL - TYPE DIRECTIONAL	EA	8	375.00	\$ 3,000.00	\$ -	\$ -	8	\$ -	-	\$ -	0%	\$ 3,000.00	\$ -		
25	REMOVE MARKING SYMBOLS	EA	1	200.00	\$ 200.00	\$ -	\$ -	1	\$ -	-	\$ -	0%	\$ 200.00	\$ -		
26	INSTALL 1/0 AWG 16' TRAFFIC SIGNAL CABLE	LF	807	4.60	\$ 1,172.20	\$ -	\$ -	807	\$ -	-	\$ -	0%	\$ 1,172.20	\$ -		
27	INSTALL 3/C #6 STREET LIGHT CABLE	LF	560	2.75	\$ 1,515.00	\$ -	\$ -	560	\$ -	-	\$ -	0%	\$ 1,515.00	\$ -		
28	INSTALL TRAFFIC SIGNAL, TYPE TS-IL, TS2 FACE, BKPLT & MA-5 MTG	EA	4	800.00	\$ 3,200.00	\$ -	\$ -	4	\$ -	-	\$ -	0%	\$ 3,200.00	\$ -		
29	INSTALL TRAFFIC SIGNAL, TYPE TS-RR, TS2 FACE, BKPLT & MA-5 MTG	EA	2	1,200.00	\$ 2,400.00	\$ -	\$ -	2	\$ -	-	\$ -	0%	\$ 2,400.00	\$ -		
30	INSTALL TRAFFIC SIGNAL, TYPE TS-RR, TS2A FACE, BKPLT & MA-5 MTG	EA	2	1,200.00	\$ 2,400.00	\$ -	\$ -	2	\$ -	-	\$ -	0%	\$ 2,400.00	\$ -		
31	REPLACE TRAFFIC SIGNAL BACKPLATE, TYPE TS-ILL, TS2A	EA	2	520.00	\$ 1,040.00	\$ -	\$ -	2	\$ -	-	\$ -	0%	\$ 1,040.00	\$ -		
32	LED BLANK OUT SIGN	EA	4	3,800.00	\$ 15,200.00	\$ -	\$ -	4	\$ -	-	\$ -	0%	\$ 15,200.00	\$ -		
33	TYPE A SIGN, MAST ARM MOUNTED	EA	5	500.00	\$ 2,500.00	\$ -	\$ -	5	\$ -	-	\$ -	0%	\$ 2,500.00	\$ -		
34	TYPE A SIGN, POST MOUNTED	EA	4	575.00	\$ 2,300.00	\$ -	\$ -	4	\$ -	-	\$ -	0%	\$ 2,300.00	\$ -		
35	REMOVE TRAFFIC SIGNAL	EA	8	125.00	\$ 1,000.00	\$ -	\$ -	8	\$ -	-	\$ -	0%	\$ 1,000.00	\$ -		
36	REMOVE SIGN	EA	5	100.00	\$ 500.00	\$ -	\$ -	5	\$ -	-	\$ -	0%	\$ 500.00	\$ -		
37	REINSTALL EXISTING SIGNS	LS	1	340.00	\$ 340.00	\$ -	\$ -	1	\$ -	-	\$ -	0%	\$ 340.00	\$ -		
38	PROVIDE TEMPORARY TRAFFIC CONTROL	LS	1	1,600.00	\$ 1,600.00	\$ -	\$ -	1	\$ -	-	\$ -	0%	\$ 1,600.00	\$ -		
39	LANDSCAPING	LS	1	6,000.00	\$ 6,000.00	\$ -	\$ -	1	\$ -	-	\$ -	0%	\$ 6,000.00	\$ -		
BID ITEMS						\$ 102,289.75	\$ -	\$ -	\$ 43,943.75		\$ 43,943.75	43%	\$ 58,346.00	\$ 4,394.38		

Original Contract

Total Contract to Date

Total Work Completed to Date

Total Materials Stored to Date

Total Value completed &amp; Stored to Date

Retainage

Net Total Due Less Retainage

Total Previous

Net Amount Due This Estimate

Pay App No.1

Pay App No.2

Pay App No.3

Pay App No.4

Pay App No.5

Pay App No.6

Pay App No.7

Footnotes:



September 13, 2016

City of La Vista Public Works Department  
Attn: John Kottmann, P.E.  
9900 Portal Road  
La Vista, NE 68128

RE: City Parking District Access Improvements  
Contractor Application for Payment  
Olsson Associates Project No. C14-2258

Enclosed is Pay Application #1 for the work performed by N L & L Concrete, for City Parking District Access Improvements portion of the project. We have verified the quantities of work and observed the construction to be in general conformance with the plans and specifications for this Work. We recommend City of La Vista Public Works Department make payment to N L & L Concrete in the amount of \$39,549.38 for said work.

If you have any questions or require additional information, please let me know.

Sincerely,

A handwritten signature in black ink that reads "Mark Zlomke".

Mark Zlomke  
Construction Manager

Enclosure: Pay Application w/ back-up  
CC: N L & L Concrete  
File

F:\Projects\014-2258\60-Construction\Pay Certificates\NL&L\Pay App #1\3. Pay Certificate Letter.doc