



THOMPSON, DREESSEN & DORNER, INC.

Consulting Engineers & Land Surveyors

June 13, 2007

Ms. Brenda Gunn
City Administrator
City of La Vista
8116 Park View Boulevard
La Vista, NE 68128

ROBERT E. DREESSEN, P.E.
NELSON J. HYMANS, P.E.
JAMES D. WARNER, L.S.
CHARLES E. RIGGS, P.E.
KA "KIP" P. SQUIRE III, P.E., S.E.
JOHN M. KOTTMANN, P.E.
ARTHUR D. BECCARD, P.E.
JOSEPH G. KOSINOVSKY, P.E.
DOUGLAS S. DREESSEN, P.E.
DEAN A. JAEGER, P.E.
RICHARD M. BROYLES, L.S.
DAVID H. NEEF, L.S.
RONALD M. KOENIG, L.S.
CHRIS E. DORNER, L.S.

TIMOTHY T. PAPSTEIN, P.E.
MICHAEL J. SMITH, L.S.
TROY J. NISSEN, P.E., S.E.
DOUGLAS E. KELLNER, P.E.
KEVIN L. TRUE, L.S.
GARY A. NORTON, P.E.
BRIAN L. LODES, P.E.
KURTIS L. ROHN, P.E.
JEFFREY L. THOMPSON, P.E.
DAREN A. KONDA, P.E.
MICHAEL T. CANIGLIA, L.S.
JEREMY T. STEENHOEK, P.E.
JOSHUA J. STORM, P.E.

RE: Southport West
Traffic Signals Section II
Vierregger Electric Company
Pay Estimate No. 2 & Final
TD² File No. 171-325.44

Brenda:

I received the Final Payment Recommendation from E&A Consulting Group, Inc. for the above-referenced project on June 6, 2007. I have reviewed this Final Payment Recommendation as prepared by E&A Consulting Group, Inc. Enclosed is a copy of the Certificate of Completion prepared by E&A Consulting Group, Inc. I recommend that payment be made to Vierregger Electric Company in the amount of \$10,955.23.

Submitted by,

THOMPSON, DREESSEN & DORNER, INC.

John M. Kottmann, P.E.

JMK/jlf

Enclosure

cc: Mr. Joe Soucie, City of La Vista - w/enclosure
Mr. Randy Pierce, E&A Consulting Group, w/o enclosure
File

*Consent Agenda
6-19-07
05.71.0658*



E&A CONSULTING GROUP, INC.
ENGINEERING • PLANNING • FIELD SERVICES

40 Years!
Quality and Service for You

330 NORTH 117TH STREET
OMAHA, NE 68154-2509

www.eacg.com

PHONE: (402) 895-4700
FAX: (402) 895-8599

June 7, 2007

City of LaVista - Public Works
Joe Spude
9900 Cornhusker Rd.
LaVista, NE 68128

RE: Pay Estimate No.1 - Southport West
Traffic Signals - Section II
Vierregger Electric Company
E & A #2000 030.11

Joe:

We certify that to the best of our knowledge, Vierregger Electric Company, has satisfactorily completed the below-itemized quantities of work under their construction contract for Traffic Signals - Section II, and we recommend payment to them in the amount shown:

<u>BID</u> <u>ITEM</u> <u>NO.</u>	<u>DESCRIPTION</u>	<u>QUANTITY</u>	<u>UNIT</u>	<u>UNIT</u> <u>PRICE</u>	<u>AMOUNT</u>
1.	COMB. MAST ARM SIGNAL & LIGHTING POLE (TYPE, CMP 85-12-40)	1.00	EA	12,311.00	12,311.00
2.	COMB. MAST ARM SIGNAL & LIGHTING POLE (TYPE, CMP 80-12-40)	1.00	EA	11,004.00	11,004.00
3.	PROVIDE & INSTALL MAST ARM (TYPE, CMP 55)	1.00	EA	2,999.00	2,999.00
4.	PROVIDE & INSTALL MAST ARM (TYPE, CMP 40)	1.00	EA	1,979.00	1,979.00
5.	CONSTRUCT COMB. MAST ARM SIGNAL & LIGHTING POLE BASE	2.00	EA	2,141.00	4,282.00
6.	RELOCATE EXISTING STREET LIGHT POLE	2.00	EA	606.00	1,212.00
7.	TRAFFIC SIGNAL (TYPE, TS-1)-WITH T31 FACE, BACK PLATE & MA-5 MTG	7.00	EA	619.00	4,333.00
8.	TRAFFIC SIGNAL (TYPE, TS-1RR)-WITH T31 FACE, & B-4 MTG	4.00	EA	777.00	3,108.00
9.	TRAFFIC SIGNAL (TYPE, TS-1LL)-WITH T5A FACE, BACKPLATE, MA-5 MNTG	4.00	EA	976.00	3,904.00
10.	PEDESTRIAN SIGNAL (TYPE, PS-1)-WITH T23 FACE & B-4 MTG	8.00	EA	598.00	4,784.00
11.	PEDESTRIAN PUSH BUTTON (TYPE, PPB)	4.00	EA	138.00	552.00
12.	30"x36" "LT TURN ONLY" SIGN (TYPE A R3-5-2)	4.00	EA	345.00	1,380.00
13.	30"x36" "RT TURN ONLY" SIGN (TYPE A R3-5-2)	4.00	EA	345.00	1,380.00
14.	30"x36" "THRU ONLY" SIGN (TYPE A R3-5-3)	1.00	EA	345.00	345.00
15.	24"x30" "KEEP RT'SING" (TYPE A R4-7-1)	1.00	EA	301.00	301.00
16.	30" X 30" "RIGHT LANE MUST TURN RIGHT" SIGN (TYPE A R3-7-2)	4.00	EA	262.00	1,048.00
17.	"INSTALL STREET NAME SIGN (TYPE A), PROVIDED BY THE CITY OF LAVISTA	4.00	EA	240.00	960.00
18.	PROVIDE AND INSTALL COMPLETE MODULAR VEHICLE DETECTION SYSTEM	1.00	EA	14,754.00	14,754.00
19.	3" CONDUIT BORED	375.00	LF	9.44	3,540.00
20.	3" CONDUIT IN TRENCH	50.00	LF	9.44	472.00
21.	2" CONDUIT BORED	375.00	LF	6.47	2,428.25
22.	2" CONDUIT IN TRENCH	50.00	LF	6.47	323.50
23.	SERVICE DISCONNECT PEDESTAL	1.00	EA	3,150.00	3,150.00
24.	TRAFFIC SIGNAL CONTROLLER, TYPE NEMA TS-1	1.00	EA	2,793.00	2,793.00
25.	CONTROLLER CABINET, TYPE NEMA TS-1 W/12 POSITION BACK PANEL	1.00	EA	4,539.00	4,539.00
26.	SERVICE ENTRANCE CABLE	150.00	LF	1.87	280.50
27.	GROUNDING CONDUCTOR	575.00	LF	0.74	425.50
28.	16/C CONDUCTOR CABLE, NO. 14 AWG	575.00	LF	2.51	1,443.25
29.	3/C NO. 6 AWG STREET LIGHTING CABLE	575.00	LF	2.93	1,684.75

30.	2/C NO. 8 PPB LEAD-IN CABLE, INSA 20-1	575.00	LF	0.74	425.50
31.	PULL BOX, TYPE PB-8	4.00	EA	457.00	1,828.00
32.	PROVIDE AND INSTALL VEHICLE PRIORITY CONTROL SYSTEM	1.00	EA	6,779.00	6,779.00
33.	INSTALL STREET LIGHT LUMINAIRE, 200WT, PROVIDED BY OPPO	4.00	EA	111.00	444.00
EXTRAS					
A.	SEEDING DISTURBED AREAS	1.00	LS	342.40	342.40


TOTAL AMOUNT EARNED TO DATE	101,502.65
AMOUNT PAID CONTRACTOR, EST. #1	<u>\$90,547.43</u>
0% RETAINED	<u>\$0.00</u>
AMOUNT DUE CONTRACTOR, EST. #2-Final	<u>\$10,955.23</u>

We certify that to the best of our knowledge, the above quantities are correct and the amount of is due Vierregger Electric Company.

\$10,955.23

Very truly yours

E & A CONSULTING GROUP



Randall L. Pierce
Construction Engineer

cc: Vierregger Electric Company



E&A CONSULTING GROUP, INC.
ENGINEERING • PLANNING • FIELD SERVICES

CHANGE ORDER 1

PROJECT: SOUTHPORT WEST, TRAFFIC SIGNALS-SECTION II, E&A # 2000030.11
 OWNER: CITY OF LAVISTA
 CONTRACTOR: VIERREGGER ELECTRIC CO.
 DATE: June 7, 2007

The following additions and deductions to the approximate quantities in the construction contract for the above referenced project are necessary to adjust the work to match the approved plan quantities, which quantities are included:

<u>ADDITIONS TO APPROXIMATE QUANTITIES</u>				
BID NO.	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE
A.	SEEDING DISTURBED AREAS	1.00	LS	342.40
TOTAL ADDITIONS				\$342.40
<u>DEDUCTIONS TO APPROXIMATE QUANTITIES</u>				
NONE				
TOTAL DEDUCTIONS				\$0.00
ORIGINAL CONTRACT				101,169.25
AMOUNT TO BE ADDED				\$342.40
REVISED CONTRACT				\$101,502.65

The contract amount is revised to \$101,502.65. The time of completion in the contract is not changed.

Recommended for approval by:


E&A CONSULTING GROUP, INC.



Randall L. Pierce, P.E.

Construction Engineer

ACCEPTED BY:

 6-8-07
 VIERREGGER ELECTRIC CO.

APPROVED BY:

CITY OF LAVISTA, Douglas Kindig, Mayor